

Place Partnership

Recommendation of Tender

| Site: Comms block, Leek Wootton | | | | | | |
|--|--------------------------------|----------------|-------------------|-------------|--|--|
| Description of work: Replacement of air-conditioning units in main data centre | | | | | | |
| PPL Lead: | | Andrew Nichols | | | | |
| Project no: | 31170001 | | | | | |
| Building work | | | | £135,929.10 | | |
| Mechanical work | | | | Inc above | | |
| Electrical work | | Inc above | | | | |
| Asbestos (survey and any associated work | Inc above | | | | | |
| Direct payments (i.e. BT. Western Power, Severn Trent, Legal Fees etc.) | | | | £0.00 | | |
| Total work sub-total | | | | £135,929.10 | | |
| PPL Fee SLA | | | | | | |
| Building regulations | | | | £0 | | |
| Planning | | | | £0 | | |
| Ecology | | | | £0 | | |
| Other Costs – contingency in case of unforeseen circumstances 5 % | | | | £6,796.00 | | |
| | | | Total | £6,796.00 | | |
| | | | Grand total | £142,725.10 | | |
| Produced by Andr | Andrew Nichols Total Budget: £ | | | 42,725.10 | | |
| Comments: PPL Fee allocation to come th | rough the SL | A agreeme | nt with Warwicksh | ire Police. | | |
| Recommended Contractor | | | | | | |
| Contractor Details | Graham FM | | | | | |
| Start Date | ТВС | | | | | |
| Completion Date | ТВС | | | | | |

| Design and Programme Sign Off | | | | | | |
|-------------------------------|----------------|------------|-------------------------|--|--|--|
| Design Description | Drawing Ref No | | Approval of Client Lead | | | |
| | | | | | | |
| Programme | Start | Completion | | | | |
| | | | | | | |

| Funding Allocation | | | | | | | |
|--------------------|----------|------|--------|--------------------------------------|--|--|--|
| Funding Source | Year | Code | Amount | Approval of Authorised Budget Holder | | | |
| | | | | | | | |
| | | | | | | | |
| | | | | | | | |
| ΤΟΤΑ | L BUDGET | | | | | | |

I can confirm that the funding is available as per the Total Budget figure above and that the scheme may proceed to Contract

Signature of client's representative.......Client's DepartmentDate......Date.....