

# July 2023

Monday	Tuesday	Wednesday	Thursday	Friday	Saturday	Sunday
					01	02
03	04	05	06	07	08	09
10	11	12	13	14	15	16
17	18	19	20	21	22	23
24	25	26	27	28	29	30
Pre-lims & mobilisation, 28 days						
31						
Pre-lims & mobilisation, 28 days						

# August 2023

Monday	Tuesday	Wednesday	Thursday	Friday	Saturday	Sunday
	01	02	03	04	05	06
Pre-lims & mobilisation, 28 days						
	1st Flr Redecoration Upper Grd Flr Redeco Christmas shutdown					
07	08	09	10	11	12	13
Pre-lims & mobilisation, 28 days						
14	15	16	17	18	19	20
Pre-lims & mobilisation, 28 days						
21	22	23	24	25	26	27
Pre-lims & mobilisation, 28 days						
28	29	30	31			
Pre-lims & mobilisation, 28 days						
		Delivery of Hire Plant,				
		F2 PIU overflow area-1st Flr Open Area Redecoration, 7 days				

## Overflow Tasks

ID	Name	Start	Finish
66	4 hours curing time required for latex prior to vinyl flooring being laid with contact adhesive.	Tue 01/08/23	Tue 01/08/23
69	4 hours curing time required for latex prior to vinyl flooring being laid with contact adhesive.	Tue 01/08/23	Tue 01/08/23
72	4 hours curing time required for latex prior to vinyl flooring being laid with contact adhesive.	Tue 01/08/23	Tue 01/08/23
84	W/C, showers & kitchen replacement	Tue 01/08/23	Tue 01/08/23
90	IT disconnection & Reconnection of services.	Tue 01/08/23	Tue 01/08/23
91	IT to be liased with and attend every second Friday starting: 20/10/2023.	Tue 01/08/23	Tue 01/08/23

# September 2023

Monday	Tuesday	Wednesday	Thursday	Friday	Saturday	Sunday
				01	02	03
		F2 PIU overflow area-1st Flr Open Area Redecoration, 7 days				
04	05	06	07	08	09	10
				F2 PIU Blind install, 1		
				F2 PIU overflow area-1st Flr Open area-flooring, 4 days		
F2 PIU overflow area-1st Flr Open Area Redecoration, 7 days				F3 & F4-1st Flr Open Area Redecoration, 7 days		
11	12	13	14	15	16	17
F2 PIU overflow area-1st Flr Open area-flooring, 4 days			F3 & F4-1st Flr Open Area Redecoration, 7 days			
18	19	20	21	22	23	24
	F3 &F4 Blinds install,					
	F3 & F4-1st Flr Open area flooring, 5 days					
F3 & F4-1st Flr Open .	F2-1st Flr Open area opposite F4a redecoration, 4 days					
25	26	27	28	29	30	
				F2 - 1st Flr CATE Open		
F3 & F4-1st Flr Open .				F7 - 1st Flr office Redecoration, 5 days		
F2 -1st Flr Open area						
F2- 1st Floor CATE Open Area Redecoration, 4 days						

## Overflow Tasks

ID	Name	Start	Finish
85	F24,25,26 & UG36	Mon 18/09/23	Tue 31/10/23

# October 2023

Monday	Tuesday	Wednesday	Thursday	Friday	Saturday	Sunday
						01
				F7 - 1st Flr office Redecoration, 5 days		
02	03	04	05	06	07	08
F7 - 1st Flr office Redecoration, 5 days				F7 - 1st Flr office Blinc		
09	10	11	12	13	14	15
F2-1st Flr Open Area opposite F4a flooring, 2 d		F2-1st Flr Open Area CATE flooring, 2 days		F7 - 1st Flr office floor		
16	17	18	19	20	21	22
				F8,10,13 - 1st Floor of		
				F8,10,13-1st Flr office flooring, 3 days		
				F14-1st Flr office Redecoration, 5 days		
23	24	25	26	27	28	29
F8,10,13-1st Flr office flooring, 3 days			F14 - 1st floor office k			F14-1st Flr office floor
F14-1st Flr office Redecoration, 5 days				F9,11,12-1st Flr Commanders offices Redecorations, 9 days		
30	31					
F9,11,12-1st Flr Commanders offices Redecorations, 9 days						

Overflow Tasks

ID	Name	Start	Finish
85	F24,25,26 & UG36	Mon 18/09/23	Tue 31/10/23
19	F8,10,13-1st Flr office Redecoration	Fri 06/10/23	Thu 19/10/23
86	UG2, 25 & 32	Fri 27/10/23	Mon 27/11/23

# November 2023

Monday	Tuesday	Wednesday	Thursday	Friday	Saturday	Sunday
		01	02	03	04	05
F9,11,12-1st Flr Commanders offices Redecorations, 9 days						
06	07	08	09	10	11	12
			F9,11,12-1st Flr Comn			
			F9,11,12-1st Flr Commanders offices flooring, 3 days			
F9,11,12-1st Flr Commanders offices Redecorations, 9 days			F16,17,19 -1st Flr Forensics Office redecorations, 9 days			
13	14	15	16	17	18	19
F9,11,12-1st Flr Comn						
F16,17,19 -1st Flr Forensics Office redecorations, 9 days						
	F16,17,19 -1st Flr Forensics Office flooring, 3 days			F21 - 1st Flr Forensics store flooring, 2 days		
20	21	22	23	24	25	26
		F16,17,19 -1st Flr Fore				
		F21 - 1st Flr Forensics store Redecoration, 4 days				
F16,17,19 -1st Flr Forensics Office redecorator						
F21 - 1st Flr Forensics		F22, F23 & outside SOCO office Vinyl areas- 1st Flr corridors flooring, 6 days				
27	28	29	30			
	F21 - 1st Flr Forensics					
F21 - 1st Flr Forensics		F22 & F23 -1st FLr corridor by W/C's, 5 days				
		UG1 - Entrance area f				
F22, F23 & outside SOCO office Vinyl areas- 1s						



## Overflow Tasks

ID	Name	Start	Finish
86	UG2, 25 & 32	Fri 27/10/23	Mon 27/11/23
89	UG 21/22 - kitchen,canteen	Fri 24/11/23	Fri 08/12/23
87	UG 28	Tue 28/11/23	Fri 08/12/23
88	UG 17,18 & 19	Tue 28/11/23	Wed 13/12/23

# December 2023

Monday	Tuesday	Wednesday	Thursday	Friday	Saturday	Sunday
				01	02	03
	F22 & F23 -1st FLr corridor by W/C's, 5 days					
04	05	06	07	08	09	10
	UG1 -Entrance area redecoration, 3 days			UG1 -Entrance area B		
F22 & F23 -1st FLr coi				UG4,5 - Grd Flr Offices redecoration, 3 days		
11	12	13	14	15	16	17
		UG4,5 - Grd Flr Office				
UG4,5 - Grd Flr Offices redecoration, 3 days		UG4,5 - Grd Flr offices flooring, 2 days				
	UG 10,11,12 -Grd Flr report writing office redecoration, 5 days					
18	19	20	21	22	23	24
		UG 10,11,12 -Grd Flr r		UG 10,11,12 -Grd Flr report writing office floor		
	UG13 - Grd Flr L&D office redecoration, 3 days					
UG 10,11,12 -Grd Flr report writing office rede				UG13 - Grd Flr L&D o		
25	26	27	28	29	30	31

### Overflow Tasks

ID	Name	Start	Finish
87	UG 28	Tue 28/11/23	Fri 08/12/23
88	UG 17,18 & 19	Tue 28/11/23	Wed 13/12/23
89	UG 21/22 - kitchen,canteen	Fri 24/11/23	Fri 08/12/23

# January 2024

Monday	Tuesday	Wednesday	Thursday	Friday	Saturday	Sunday
01	02	03	04	05	06	07
			UG13 - Grd Flr L&D o			
	UG14,15 - Grd Flr office redecoration, 6 days					
				UG14,15 - Grd Flr office flooring, 3 days		
08	09	10	11	12	13	14
		UG14,15 - Grd Flr offi				
UG14,15 - Grd Flr office redecoration, 6 days		UG17,19 - Grd Flr Locker rooms rdecoration, 4 days				
UG14,15 - Grd Flr office flooring, 3 days		UG17,19 - Grd Flr Locker rooms flooring, 3 days				
15	16	17	18	19	20	21
	UG17,19 - Grd Flr Loc	UG23 - Grd Flr office		UG26 -Grd Flr office E		
UG17,19 - Grd Flr Loc	UG23 - Grd Flr office	UG26 -Grd Flr office redecoration, 2 days		UG29 - Grd Flr recoration, 3 days		
22	23	24	25	26	27	28
		UG23 - Grd Flr office	UG26 -Grd Flr office f	UG29 - Grd Flr flooring, 3 days		
UG29 - Grd Flr recoration, 3 days		UG29 - Grd Flr blind i				
29	30	31				
UG29 - Grd Flr flooring, 3 days						
UG31 & UG34 Ground floor corridors redecoration, 5 days						

# February 2024

Monday	Tuesday	Wednesday	Thursday	Friday	Saturday	Sunday
			01	02	03	04
UG31 & UG34 Ground floor corridors redecoration, 5 days						
			UG31 & UG34 Ground floor corridors flooring, 3 days			
05	06	07	08	09	10	11
UG31 & UG34 Ground	UG20 Ground floor corridors redecoration, 6 days					
12	13	14	15	16	17	18
	UG13 to UG06 Ground floor corridors redecoration, 5 days					
		B3 - Basement locker room flooring, 4 days				
UG20 Ground floor cc						
19	20	21	22	23	24	25
UG13 to UG06 Groun	Stairwell by sliding gates redecoration, 7 days					
B3 - Basement locker	B4 - Basement locker room flooring, 7 days					
26	27	28	29			
Stairwell by sliding gates redecoration, 7 days			B3 - Basement locker room redecoration, 4 days			
B4 - Basement locker room flooring, 7 days			Stairwell - by the gym flooring, 5 days			

Overflow Tasks

ID	Name	Start	Finish
70	UG20 Ground floor corridors flooring	Thu 01/02/24	Mon 05/02/24
73	UG31 & UG34 Ground floor corridors flooring	Tue 06/02/24	Thu 08/02/24
75	Stairwell by Sliding gates flooring	Fri 09/02/24	Tue 13/02/24

# March 2024

Monday	Tuesday	Wednesday	Thursday	Friday	Saturday	Sunday
				01	02	03
			B3 - Basement locker room redecoration, 4 days			
			Stairwell - by the gym flooring, 5 days			
04	05	06	07	08	09	10
B3 - Basement locker room redecoration, 4 da		B4 - Basement Locker room redecoration, 7 days				
Stairwell - by the gym flooring, 5 days			Stairwell - by passenger lift redecoration, 5 days			
11	12	13	14	15	16	17
B4 - Basement Locker room redecoration, 7 days			Stairwell - by the gym redecoration, 5 days			
Stairwell - by passenger lift redecoration, 5 days			Stairwell - by passenger lift flooring, 5 days			
18	19	20	21	22	23	24
Stairwell - by the gym redecoration, 5 days						
Stairwell - by passenger lift flooring, 5 days						
25	26	27	28	29	30	31